



Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

Budget vs. Commitments and Expenditures

Activity (07/01/2024 thru 06/30/2025)

Project Name	Budget	Commitments		Expenditures					Commitments Activity			Expenditures Activity
	Total Budget	Total Commitments	% Budget Committed	Paid	In Process for PMT	Total Expenditures	% Committed Spent	% Budget Spent	Initial AMT	Change AMT	Total Commitments Activity	Total Expenditures Activity
1 Carpenter Elementary												
CAR Modernization												
A - Site												
5601 - Roof/Fence Repair Contract		-		-	-	-			-	-	-	-
Budget	57,800	-		-	-	-			-	-	-	-
Earth General Const.	-	57,800		57,800	-	57,800	100.0%	100.0%	-	-	-	-
5601 - Roof/Fence Repair Contract Total	57,800	57,800	100.0%	57,800	-	57,800	100.0%	100.0%	-	-	-	-
6110 - Sites and Improvement of Sites												
Budget	18,010	-		-	-	-			-	-	-	-
Adaptive Building Gr	-	8,410		8,410	-	8,410	100.0%		-	8,410	8,410	8,410
UEI	-	9,600		9,600	-	9,600	100.0%		9,600	-	9,600	9,600
6110 - Sites and Improvement of Sites Total	18,010	18,010	100.0%	18,010	-	18,010	100.0%	100.0%	9,600	8,410	18,010	18,010
6157 - DO NOT USE-Hazardous Waste Studies & Fees												
Budget	27,500	-		-	-	-			-	-	-	-
Adaptive Building Gr	-	27,500		27,500	-	27,500	100.0%		-	-	-	-
6157 - DO NOT USE-Hazardous Waste Studies & Fees Total	27,500	27,500	100.0%	27,500	-	27,500	100.0%	100.0%	-	-	-	-
6170 - DO NOT USE-Surveying Costs												
Budget	65,005	-		-	-	-			-	-	-	-
C Below	-	14,570		14,570	-	14,570	100.0%		-	(9,050)	(9,050)	-
CGS	-	4,800		4,800	-	4,800	100.0%		-	-	-	-
Commonwealth Land	-	1,000		1,000	-	1,000	100.0%		-	-	-	-
EPIC Engineers	-	42,535		42,535	-	42,535	100.0%		-	(4,250)	(4,250)	-
Garland Associates	-	2,100		2,100	-	2,100	100.0%		-	-	-	2,100
6170 - DO NOT USE-Surveying Costs Total	65,005	65,005	100.0%	65,005	-	65,005	100.0%	100.0%	-	(13,300)	(13,300)	2,100
A - Site Total	168,315	168,315	100.0%	168,315	-	168,315	100.0%	100.0%	9,600	(4,890)	4,710	20,110
B - Planning												
5817 - Non-Auditable Contract Services												
Budget	2,940	-		-	-	-			-	-	-	-
ARC Documents	-	440		440	-	440	100.0%		-	-	-	-
5817 - Non-Auditable Contract Services Total	2,940	440	15.0%	440	-	440	100.0%	15.0%	-	-	-	-
5825 - Legal Fees												
Budget	-	-		-	-	-			-	-	-	-
5825 - Legal Fees Total	-	-		-	-	-			-	-	-	-
5890 - General Other Services												
Budget	308,186	-		-	-	-			-	-	-	-
Brennan Fire & Secur	-	890		890	-	890	100.0%		890	-	890	890
5890 - General Other Services Total	308,186	890	0.3%	890	-	890	100.0%	0.3%	890	-	890	890
5893 - DO NOT USE-Printing/Advertising												
Budget	-	-		-	-	-			-	-	-	-
5893 - DO NOT USE-Printing/Advertising Total	-	-		-	-	-			-	-	-	-
6210 - DSA Fees												
Budget	705,026	-		-	-	-			-	-	-	-
DSA	-	149,227		372,310	-	372,310	249.5%		-	(11,273)	(11,273)	211,810
Westgroup Designs	-	13,743		13,743	-	13,743	100.0%		-	-	-	-
6210 - DSA Fees Total	705,026	162,970	23.1%	386,053	-	386,053	236.9%	54.8%	-	(11,273)	(11,273)	211,810
6220 - Architect/Engineering Fees												
Budget	5,578,257	-		-	-	-			-	-	-	-
Southland Industries	-	103,768		103,768	-	103,768	100.0%		-	(30,132)	(30,132)	-
Westgroup Designs	-	3,946,921		2,365,386	42,066	2,407,451	61.0%		-	1,841,929	1,841,929	1,227,987
6220 - Architect/Engineering Fees Total	5,578,257	4,050,689	72.6%	2,469,153	42,066	2,511,219	62.0%	45.0%	-	1,811,797	1,811,797	1,227,987
6230 - Other Costs - Planning												
Budget	231,423	-		-	-	-			-	-	-	-
Blach Construction	-	125,411		125,411	-	125,411	100.0%		-	(41,804)	(41,804)	41,804
LA County Clerk	-	75		75	-	75	100.0%		-	-	-	-
UniversalEngineering	-	8,400		8,400	-	8,400	100.0%		-	8,400	8,400	8,400
6230 - Other Costs - Planning Total	231,423	133,886	57.9%	133,886	-	133,886	100.0%	57.9%	-	(33,404)	(33,404)	50,204
6270 - DO NOT USE-Preliminary Tests												
Budget	24,123	-		-	-	-			-	-	-	-
City of Downey, FD	-	293		293	-	293	100.0%		-	-	-	-
Pringle Group	-	3,352		3,352	-	3,352	100.0%		-	(5,028)	(5,028)	-
Pro-Craft	-	978		978	-	978	100.0%		-	-	-	-
UniversalEngineering	-	19,500		19,500	-	19,500	100.0%		-	-	-	-
6270 - DO NOT USE-Preliminary Tests Total	24,123	24,123	100.0%	24,123	-	24,123	100.0%	100.0%	-	(5,028)	(5,028)	-
B - Planning Total	6,849,955	4,372,998	63.8%	3,014,546	42,066	3,056,611	69.9%	44.6%	890	1,762,093	1,762,983	1,490,891
C - Construction												
6201 - Main Construction Contractor												
Budget	61,637,147	-		-	-	-			-	-	-	-
KYA	-	7,733,508		3,866,865	-	3,866,865	50.0%		7,733,508	-	7,733,508	3,866,865
6201 - Main Construction Contractor Total	61,637,147	7,733,508	12.5%	3,866,865	-	3,866,865	50.0%	6.3%	7,733,508	-	7,733,508	3,866,865
6290 - Other Costs - Construction												
Budget	186,004	-		-	-	-			-	-	-	-
Earth General Const.	-	8,250		8,250	-	8,250	100.0%		-	8,250	8,250	8,250
Gulnart Construction	-	74,980		74,980	-	74,980	100.0%		74,980	-	74,980	74,980
Southland Industries	-	7,754		7,754	-	7,754	100.0%		-	-	-	-
Triangle Decor	-	170,900		170,000	-	170,000	100.0%		170,000	-	170,000	170,000
6290 - Other Costs - Construction Total	186,004	260,984	140.3%	260,984	-	260,984	100.0%	140.3%	244,980	8,250	253,230	253,230
C - Construction Total	61,823,151	7,994,492	12.9%	4,127,849	-	4,127,849	51.6%	6.7%	7,978,488	8,250	7,986,738	4,120,095



Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

Budget vs. Commitments and Expenditures

Activity (07/01/2024 thru 06/30/2025)

Budget vs. Commitments and Expenditures		Budget		Commitments		Expenditures				Commitments Activity			Expenditures Activity
Activity (07/01/2024 thru 06/30/2025)		Total Budget	Total Commitments	% Budget Committed	Paid	In Process for PMT	Total Expenditures	% Committed Spent	% Budget Spent	Initial AMT	Change AMT	Total Commitments Activity	Total Expenditures Activity
E - Construction Inspection													
6280 - Construction Inspections													
Budget		1,733,232	-		-	-	-			-	-	-	-
VIS			-		-	-	-			-	(458,752)	(458,752)	-
6280 - Construction Inspections Total		1,733,232	-	0.0%	-	-	-		0.0%	-	(458,752)	(458,752)	-
E - Construction Inspection Total		1,733,232	-	0.0%	-	-	-		0.0%	-	(458,752)	(458,752)	-
F - Furniture & Equipment													
4310 - Initial Outfitting Supplies													
Budget		990,000	-		-	-	-			-	-	-	-
4310 - Initial Outfitting Supplies Total		990,000	-	0.0%	-	-	-		0.0%	-	-	-	-
4400 - Furniture & Equipment (\$500 - \$5,000)													
Budget		789	-		-	-	-			-	-	-	-
ARC Documents			789		789	-	789	100.0%		789	-	789	789
4400 - Furniture & Equipment (\$500 - \$5,000) Total		789	789	100.0%	789	-	789	100.0%	100.0%	789	-	789	789
F - Furniture & Equipment Total		990,789	789	0.1%	789	-	789	100.0%	0.1%	789	-	789	789
G - Project Contingency													
6298 - Project Contingency													
Budget		6,163,714	-		-	-	-			-	-	-	-
6298 - Project Contingency Total		6,163,714	-		-	-	-			-	-	-	-
G - Project Contingency Total		6,163,714	-		-	-	-			-	-	-	-
CAR Modernization Total		77,729,156	12,536,595	16.1%	7,311,499	42,066	7,353,565	58.7%	9.5%	7,989,767	1,306,701	9,296,468	5,631,884
1 Imperial Elementary		77,729,156	12,536,595	16.1%	7,311,499	42,066	7,353,565	58.7%	9.5%	7,989,767	1,306,701	9,296,468	5,631,884
IMP Modernization													
A - Site													
6110 - Sites and Improvement of Sites													
Budget		2,220	-		-	-	-			-	-	-	-
City of Downey			2,220		2,220	-	2,220	100.0%		2,220	-	2,220	2,220
6110 - Sites and Improvement of Sites Total		2,220	2,220	100.0%	2,220	-	2,220	100.0%	100.0%	2,220	-	2,220	2,220
6157 - DO NOT USE-Hazardous Waste Studies & Fees													
Budget		38,120	-		-	-	-			-	-	-	-
Adaptive Building Gr			6,300		6,300	-	6,300	100.0%		-	-	-	-
B2E			31,820		31,820	-	31,820	100.0%		-	-	-	-
6157 - DO NOT USE-Hazardous Waste Studies & Fees Total		38,120	38,120	100.0%	38,120	-	38,120	100.0%	100.0%	-	-	-	-
6170 - DO NOT USE-Surveying Costs													
Budget		84,709	-		-	-	-			-	-	-	-
BKF Engineers			58,739		58,739	-	58,739	100.0%		-	(221)	(221)	10,983
C Below			20,170		20,170	-	20,170	100.0%		-	(3,450)	(3,450)	-
CGS			4,800		4,800	-	4,800	100.0%		-	-	-	-
Commonwealth Land			1,000		1,000	-	1,000	100.0%		-	-	-	-
6170 - DO NOT USE-Surveying Costs Total		84,709	84,709	100.0%	84,709	-	84,709	100.0%	100.0%	-	(3,671)	(3,671)	10,983
A - Site Total		125,049	125,049	100.0%	125,049	-	125,049	100.0%	100.0%	2,220	(3,671)	(1,451)	13,203
B - Planning													
5817 - Non-Auditable Contract Services													
Budget		2,500	-		-	-	-			-	-	-	-
5817 - Non-Auditable Contract Services Total		2,500	-	0.0%	-	-	-		0.0%	-	-	-	-
5825 - Legal Fees													
Budget		-	-		-	-	-			-	-	-	-
5825 - Legal Fees Total		-	-		-	-	-			-	-	-	-
5890 - General Other Services													
Budget		349,244	-		-	-	-			-	-	-	-
Edu. Products/Svcs			2,266		2,266	-	2,266	100.0%		-	2,266	2,266	2,266
Genesis Floor			8,767		8,767	-	8,767	100.0%		-	8,767	8,767	(717)
Guinart Construction			24,000		24,000	-	24,000	100.0%		24,000	-	24,000	24,000
UEI			8,400		8,400	-	8,400	100.0%		-	-	-	-
5890 - General Other Services Total		349,244	43,433	12.4%	43,433	-	43,433	100.0%	12.4%	24,000	11,033	35,033	25,549
5893 - DO NOT USE-Printing/Advertising													
Budget		1,103	-		-	-	-			-	-	-	-
Downey Patriot			1,103		1,103	-	1,103	100.0%		-	-	-	-
5893 - DO NOT USE-Printing/Advertising Total		1,103	1,103	100.0%	1,103	-	1,103	100.0%	100.0%	-	-	-	-
6210 - DSA Fees													
Budget		750,004	-		-	-	-			-	-	-	-
DSA			581,871		581,871	-	581,871	100.0%		-	279,724	279,724	279,724
6210 - DSA Fees Total		750,004	581,871	77.6%	581,871	-	581,871	100.0%	77.6%	-	279,724	279,724	279,724
6220 - Architect/Engineering Fees													
Budget		5,437,138	-		-	-	-			-	-	-	-
SGH Architects			3,550,000		1,905,739	-	1,905,739	53.7%		-	1,482,500	1,482,500	1,300,914
Southland Industries			113,763		113,763	-	113,763	100.0%		-	(33,037)	(33,037)	-
6220 - Architect/Engineering Fees Total		5,437,138	3,663,763	67.4%	2,019,502	-	2,019,502	55.1%	37.1%	-	1,449,463	1,449,463	1,300,914
6230 - Other Costs - Planning													
Budget		226,395	-		-	-	-			-	-	-	-
Bernards Bros. Inc.			169,687		102,927	-	102,927	60.7%		-	-	-	81,727
LA County Clerk			75		75	-	75	100.0%		-	-	-	-
6230 - Other Costs - Planning Total		226,395	169,762	75.0%	103,002	-	103,002	60.7%	45.5%	-	-	-	81,727
6270 - DO NOT USE-Preliminary Tests													
Budget		65,447	-		-	-	-			-	-	-	-
City of Downey, FD			293		293	-	293	100.0%		-	-	-	-



Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

Budget vs. Commitments and Expenditures

Activity (07/01/2024 thru 06/30/2025)

Budget vs. Commitments and Expenditures		Activity (07/01/2024 thru 06/30/2025)		Budget	Commitments		Expenditures				Commitments Activity			Expenditures Activity
Project Name	Total Budget	Total Commitments	% Budget Committed		Paid	In Process for PMT	Total Expenditures	% Committed Spent	% Budget Spent	Initial AMT	Change AMT	Total Commitments Activity	Total Expenditures Activity	
Five Star Fire	-	1,088			1,088	-	1,088	100.0%		-	-	-	-	
Geocon West, Inc	-	56,185			56,185	-	56,185	100.0%		-	(1,875)	(1,875)	125	
Pringle Group	-	5,028			5,028	-	5,028	100.0%		-	(3,771)	(3,771)	-	
Pro-Craft	-	978			978	-	978	100.0%		-	-	-	-	
6270 - DO NOT USE-Preliminary Tests Total	65,447	63,572	97.1%		63,572	-	63,572	100.0%	97.1%	-	(5,646)	(5,646)	125	
B - Planning Total	6,831,831	4,523,504	66.2%		2,812,482	-	2,812,482	62.2%	41.2%	24,000	1,734,575	1,758,575	1,688,039	
C - Construction														
6201 - Main Construction Contractor														
Budget	65,961,966	-			-	-	-			-	-	-	-	
KYA	-	10,772,878			5,387,786	-	5,387,786	50.0%		-	10,772,878	10,772,878	5,387,786	
6201 - Main Construction Contractor Total	65,961,966	10,772,878	16.3%		5,387,786	-	5,387,786	50.0%	8.2%	-	10,772,878	10,772,878	5,387,786	
6290 - Other Costs - Construction														
Budget	204,030	-			-	-	-			-	-	-	-	
Beltmann Relocation	-	39,924			14,496	-	14,496	36.3%		39,924	-	39,924	14,496	
KYA	-	(3,522,859)			(3,522,859)	-	(3,522,859)	100.0%		196,276	(3,719,135)	(3,522,859)	(3,522,859)	
Southland Industries	-	7,754			7,754	-	7,754	100.0%		-	-	-	-	
6290 - Other Costs - Construction Total	204,030	(3,475,180)	-1703.3%		(3,500,609)	-	(3,500,609)	100.7%	-1715.7%	236,200	(3,719,135)	(3,482,935)	(3,508,363)	
C - Construction Total	66,165,996	7,297,697	11.0%		1,887,177	-	1,887,177	25.9%	2.9%	236,200	7,053,743	7,289,943	1,879,423	
E - Construction Inspection														
6280 - Construction Inspections														
Budget	1,786,555	-			-	-	-			-	-	-	-	
Pringle Group	-	487,152			-	-	-	0.0%		-	-	-	-	
6280 - Construction Inspections Total	1,786,555	487,152	27.3%		-	-	-	0.0%	0.0%	-	-	-	-	
E - Construction Inspection Total	1,786,555	487,152	27.3%		-	-	-	0.0%	0.0%	-	-	-	-	
F - Furniture & Equipment														
4310 - Initial Outfitting Supplies														
Budget	1,101,599	-			-	-	-			-	-	-	-	
Amazon	-	1,275			1,275	-	1,275	100.0%		-	-	-	-	
Edu. Products/Svcs	-	3,951			3,951	-	3,951	100.0%		3,951	-	3,951	3,951	
Genesis Floor	-	10,214			10,214	-	10,214	100.0%		6,158	4,056	10,214	(2,102)	
4310 - Initial Outfitting Supplies Total	1,101,599	15,440	1.4%		15,440	-	15,440	100.0%	1.4%	10,109	4,056	14,165	1,849	
F - Furniture & Equipment Total	1,101,599	15,440	1.4%		15,440	-	15,440	100.0%	1.4%	10,109	4,056	14,165	1,849	
G - Project Contingency														
6298 - Project Contingency														
Budget	6,593,977	-			-	-	-			-	-	-	-	
6298 - Project Contingency Total	6,593,977	-			-	-	-			-	-	-	-	
G - Project Contingency Total	6,593,977	-			-	-	-			-	-	-	-	
IMP ModernizationTotal	82,605,006	12,448,842	15.1%		4,840,149	-	4,840,149	38.9%	5.9%	272,529	8,788,703	9,061,232	3,582,513	
1 Rio Hondo Elementary	82,605,006	12,448,842	15.1%		4,840,149	-	4,840,149	38.9%	5.9%	272,529	8,788,703	9,061,232	3,582,513	
RHO Modernization														
A - Site														
6110 - Sites and Improvement of Sites														
City of Downey	-	4,440			4,440	-	4,440	100.0%		4,440	-	4,440	4,440	
6110 - Sites and Improvement of Sites Total	-	4,440			4,440	-	4,440	100.0%		4,440	-	4,440	4,440	
6157 - DO NOT USE-Hazardous Waste Studies & Fees														
Budget	20,824	-			-	-	-			-	-	-	-	
Adaptive Building Gr	-	7,150			7,150	-	7,150	100.0%		-	-	-	-	
Aurora	-	13,674			13,674	-	13,674	100.0%		-	-	-	-	
6157 - DO NOT USE-Hazardous Waste Studies & Fees Total	20,824	20,824	100.0%		20,824	-	20,824	100.0%	100.0%	-	-	-	-	
6170 - DO NOT USE-Surveying Costs														
Budget	78,106	-			-	-	-			-	-	-	-	
BKF Engineers	-	44,867			44,867	-	44,867	100.0%		-	(5,549)	(5,549)	11,170	
C Below	-	25,780			25,780	-	25,780	100.0%		-	(3,020)	(3,020)	-	
CGS	-	9,600			9,600	-	9,600	100.0%		-	4,800	4,800	4,800	
Commonwealth Land	-	1,000			1,000	-	1,000	100.0%		-	-	-	-	
Garland Associates	-	2,100			2,100	-	2,100	100.0%		-	-	-	2,100	
6170 - DO NOT USE-Surveying Costs Total	78,106	83,347	106.7%		83,347	-	83,347	100.0%	106.7%	-	(3,769)	(3,769)	18,070	
A - Site Total	98,930	108,611	109.8%		108,611	-	108,611	100.0%	109.8%	4,440	(3,769)	671	22,510	
B - Planning														
5817 - Non-Auditable Contract Services														
Budget	2,500	-			-	-	-			-	-	-	-	
ARC Documents	-	1,350			1,350	-	1,350	100.0%		167	1,183	1,350	1,183	
5817 - Non-Auditable Contract Services Total	2,500	1,350	54.0%		1,350	-	1,350	100.0%	54.0%	167	1,183	1,350	1,183	
5825 - Legal Fees														
Budget	-	-			-	-	-			-	-	-	-	
5825 - Legal Fees Total	-	-			-	-	-			-	-	-	-	
5890 - General Other Services														
Budget	277,077	-			-	-	-			-	-	-	-	
Adaptive Building Gr-RH	-	38,780			26,660	-	26,660	68.7%		34,250	4,530	38,780	26,660	
Brennan Fire & Secur	-	890			890	-	890	100.0%		890	-	890	890	
Edu. Products/Svcs	-	1,936			1,936	-	1,936	100.0%		-	1,936	1,936	1,936	
Five Star Fire	-	1,130			1,130	-	1,130	100.0%		1,130	-	1,130	1,130	
Genesis Floor	-	9,594			8,570	-	8,570	89.3%		-	9,594	9,594	(520)	
UEJ	-	8,400			8,400	-	8,400	100.0%		-	-	-	-	
5890 - General Other Services Total	277,077	60,730	21.9%		47,585	-	47,585	78.4%	17.2%	36,270	16,060	52,330	30,096	
5893 - DO NOT USE-Printing/Advertising														



Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

Budget vs. Commitments and Expenditures

Activity (07/01/2024 thru 06/30/2025)

Budget vs. Commitments and Expenditures													
Activity (07/01/2024 thru 06/30/2025)		Budget	Commitments		Expenditures				Commitments Activity			Expenditures Activity	
Project Name		Total Budget	Total Commitments	%Budget Committed	Paid	In Process for PMT	Total Expenditures	% Committed Spent	% Budget Spent	Initial AMT	Change AMT	Total Commitments Activity	Total Expenditures Activity
Budget		-	-	-	-	-	-	-	-	-	-	-	-
5893 - DO NOT USE-Printing/Advertising Total		-	-	-	-	-	-	-	-	-	-	-	-
6210 - DSA Fees		-	-	-	-	-	-	-	-	-	-	-	-
Budget		600,998	-	-	-	-	-	-	-	-	-	-	-
DSA		-	418,558	-	418,558	-	418,558	100.0%	-	-	316,894	316,894	316,894
6210 - DSA Fees Total		600,998	418,558	69.6%	418,558	-	418,558	100.0%	69.6%	-	316,894	316,894	316,894
6220 - Architect/Engineering Fees		-	-	-	-	-	-	-	-	-	-	-	-
Budget		3,996,549	-	-	-	-	-	-	-	-	-	-	-
Huckabee		-	2,834,785	-	2,034,297	-	2,034,297	71.8%	-	-	843,053	843,053	1,201,753
Southland Industries		-	136,179	-	136,179	-	136,179	100.0%	-	-	(39,521)	(39,521)	-
6220 - Architect/Engineering Fees Total		3,996,549	2,970,964	74.3%	2,170,477	-	2,170,477	73.1%	54.3%	-	803,532	803,532	1,201,753
6230 - Other Costs - Planning		-	-	-	-	-	-	-	-	-	-	-	-
Budget		212,593	-	-	-	-	-	-	-	-	-	-	-
Erickson-Hall		-	164,543	-	164,543	-	164,543	100.0%	-	-	(0)	(0)	115,180
LA County Clerk		-	75	-	75	-	75	100.0%	-	-	-	-	-
6230 - Other Costs - Planning Total		212,593	164,618	77.4%	164,618	-	164,618	100.0%	77.4%	-	(0)	(0)	115,180
6270 - DO NOT USE-Preliminary Tests		-	-	-	-	-	-	-	-	-	-	-	-
Budget		81,592	-	-	-	-	-	-	-	-	-	-	-
City of Downey, FD		-	293	-	293	-	293	100.0%	-	-	-	-	-
Koury Engineering		-	78,435	-	78,435	-	78,435	100.0%	-	-	4,550	4,550	6,250
Pringle Group		-	1,886	-	1,886	-	1,886	100.0%	-	-	(6,914)	(6,914)	-
Pro-Craft		-	978	-	978	-	978	100.0%	-	-	-	-	-
6270 - DO NOT USE-Preliminary Tests Total		81,592	81,592	100.0%	81,592	-	81,592	100.0%	100.0%	-	(2,364)	(2,364)	6,250
B - Planning Total		5,171,308	3,697,812	71.5%	2,884,179	-	2,884,179	78.0%	55.8%	36,437	1,135,304	1,171,742	1,671,356
C - Construction		-	-	-	-	-	-	-	-	-	-	-	-
6201 - Main Construction Contractor		-	-	-	-	-	-	-	-	-	-	-	-
Budget		51,634,411	-	-	-	-	-	-	-	-	-	-	-
KYA		-	8,814,173	-	4,537,147	-	4,537,147	51.5%	-	-	8,814,173	8,814,173	4,537,147
6201 - Main Construction Contractor Total		51,634,411	8,814,173	17.1%	4,537,147	-	4,537,147	51.5%	8.8%	-	8,814,173	8,814,173	4,537,147
6276 - Interim Housing		-	-	-	-	-	-	-	-	-	-	-	-
Budget		18,147	-	-	-	-	-	-	-	-	-	-	-
Westside Builders		-	18,147	-	18,147	-	18,147	100.0%	-	-	-	-	-
6276 - Interim Housing Total		18,147	18,147	100.0%	18,147	-	18,147	100.0%	100.0%	-	-	-	-
6290 - Other Costs - Construction		-	-	-	-	-	-	-	-	-	-	-	-
Budget		192,421	-	-	-	-	-	-	-	-	-	-	-
Beltmann Relocation		-	39,924	-	17,050	-	17,050	42.7%	-	39,924	-	39,924	17,050
Century Paving, Inc.		-	52,000	-	52,000	-	52,000	100.0%	-	52,000	-	52,000	52,000
KYA		-	132,666	-	-	-	-	0.0%	-	132,666	-	132,666	-
Paul C Miller Constr		-	-	-	1,928,776	-	1,928,776	-	-	-	-	-	1,928,776
Southland Industries		-	7,754	-	7,754	-	7,754	100.0%	-	-	-	-	-
6290 - Other Costs - Construction Total		192,421	232,345	120.7%	2,005,580	-	2,005,580	863.2%	1042.3%	224,590	-	224,590	1,997,826
C - Construction Total		51,844,979	9,064,664	17.5%	6,560,874	-	6,560,874	72.4%	12.7%	224,590	8,814,173	9,038,763	6,534,973
E - Construction Inspection		-	-	-	-	-	-	-	-	-	-	-	-
6280 - Construction Inspections		-	-	-	-	-	-	-	-	-	-	-	-
Budget		1,519,455	-	-	-	-	-	-	-	-	-	-	-
6280 - Construction Inspections Total		1,519,455	-	0.0%	-	-	-	-	0.0%	-	-	-	-
E - Construction Inspection Total		1,519,455	-	0.0%	-	-	-	-	0.0%	-	-	-	-
F - Furniture & Equipment		-	-	-	-	-	-	-	-	-	-	-	-
4310 - Initial Outfitting Supplies		-	-	-	-	-	-	-	-	-	-	-	-
Budget		1,219,686	-	-	-	-	-	-	-	-	-	-	-
Edu. Products/Svcs		-	3,314	-	3,314	-	3,314	100.0%	-	3,314	-	3,314	3,314
Genesis Floor		-	10,214	-	10,214	-	10,214	100.0%	-	6,158	4,056	10,214	(2,102)
4310 - Initial Outfitting Supplies Total		1,219,686	13,528	1.1%	13,528	-	13,528	100.0%	1.1%	9,472	4,056	13,528	1,212
F - Furniture & Equipment Total		1,219,686	13,528	1.1%	13,528	-	13,528	100.0%	1.1%	9,472	4,056	13,528	1,212
G - Project Contingency		-	-	-	-	-	-	-	-	-	-	-	-
6298 - Project Contingency		-	-	-	-	-	-	-	-	-	-	-	-
Budget		5,157,191	-	-	-	-	-	-	-	-	-	-	-
6298 - Project Contingency Total		5,157,191	-	-	-	-	-	-	-	-	-	-	-
G - Project Contingency Total		5,157,191	-	-	-	-	-	-	-	-	-	-	-
RHO ModernizationTotal		65,011,549	12,884,615	19.8%	9,567,193	-	9,567,193	74.3%	14.7%	274,940	9,949,765	10,224,704	8,230,050
1 Rio San Gabriel Elementary		65,011,549	12,884,615	19.8%	9,567,193	-	9,567,193	74.3%	14.7%	274,940	9,949,765	10,224,704	8,230,050
RSG Modernization		-	-	-	-	-	-	-	-	-	-	-	-
A - Site		-	-	-	-	-	-	-	-	-	-	-	-
6110 - Sites and Improvement of Sites		-	-	-	-	-	-	-	-	-	-	-	-
Budget		18,000	-	-	-	-	-	-	-	-	-	-	-
Adaptive Building Gr		-	8,400	-	8,400	-	8,400	100.0%	-	8,400	-	8,400	8,400
UEI		-	9,600	-	9,600	-	9,600	100.0%	-	9,600	-	9,600	9,600
6110 - Sites and Improvement of Sites Total		18,000	18,000	100.0%	18,000	-	18,000	100.0%	100.0%	18,000	-	18,000	18,000
6157 - DO NOT USE-Hazardous Waste Studies & Fees		-	-	-	-	-	-	-	-	-	-	-	-
Budget		13,472	-	-	-	-	-	-	-	-	-	-	-
Aurora		-	13,480	-	13,472	-	13,472	99.9%	-	-	-	-	-
6157 - DO NOT USE-Hazardous Waste Studies & Fees Total		13,472	13,480	100.1%	13,472	-	13,472	99.9%	100.0%	-	-	-	-
6170 - DO NOT USE-Surveying Costs		-	-	-	-	-	-	-	-	-	-	-	-
Budget		74,730	-	-	-	-	-	-	-	-	-	-	-
C Below		-	23,200	-	23,200	-	23,200	100.0%	-	-	(9,970)	(9,970)	-
CGS		-	4,800	-	4,800	-	4,800	100.0%	-	-	-	-	-



Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

Budget vs. Commitments and Expenditures

Activity (07/01/2024 thru 06/30/2025)

Budget vs. Commitments and Expenditures		Budget		Commitments		Expenditures				Commitments Activity			Expenditures Activity
Activity (07/01/2024 thru 06/30/2025)		Total Budget	Total Commitments	% Budget Committed	Paid	In Process for PMT	Total Expenditures	% Committed Spent	% Budget Spent	Initial AMT	Change AMT	Total Commitments Activity	Total Expenditures Activity
Commonwealth Land		-	1,000		1,000	-	1,000	100.0%		-	-	-	-
EPIC Engineers		-	45,730		45,730	-	45,730	100.0%		-	(4,250)	(4,250)	-
6170 - DO NOT USE-Surveying Costs Total		74,730	74,730	100.0%	74,730	-	74,730	100.0%	100.0%	-	(14,220)	(14,220)	-
A - Site Total		106,202	106,210	100.0%	106,202	-	106,202	100.0%	100.0%	18,000	(14,220)	3,780	18,000
B - Planning													
5817 - Non-Auditable Contract Services													
Budget		2,500	-		-	-	-			-	-	-	-
ARC Documents		-	721		721	-	721	100.0%		721	-	721	-
5817 - Non-Auditable Contract Services Total		2,500	721	28.8%	721	-	721	100.0%	28.8%	721	-	721	-
5825 - Legal Fees													
Budget		-	-		-	-	-			-	-	-	-
5825 - Legal Fees Total		-	-		-	-	-			-	-	-	-
5890 - General Other Services													
Budget		245,513	-		-	-	-			-	-	-	-
5890 - General Other Services Total		245,513	-	0.0%	-	-	-		0.0%	-	-	-	-
5893 - DO NOT USE-Printing/Advertising													
Budget		-	-		-	-	-			-	-	-	-
5893 - DO NOT USE-Printing/Advertising Total		-	-		-	-	-			-	-	-	-
6210 - DSA Fees													
Budget		574,379	-		-	-	-			-	-	-	-
DSA		-	272,723		272,723	-	272,723	100.0%		-	242,795	242,795	242,795
6210 - DSA Fees Total		574,379	272,723	47.5%	272,723	-	272,723	100.0%	47.5%	-	242,795	242,795	242,795
6220 - Architect/Engineering Fees													
Budget		4,930,375	-		-	-	-			-	-	-	-
HPI Architecture		-	3,691,000		1,951,960	-	1,951,960	52.9%		-	1,428,708	1,428,708	918,805
Southland Industries		-	141,128		141,128	-	141,128	100.0%		-	(40,972)	(40,972)	-
6220 - Architect/Engineering Fees Total		4,930,375	3,832,128	77.7%	2,093,087	-	2,093,087	54.6%	42.5%	-	1,387,736	1,387,736	918,805
6230 - Other Costs - Planning													
Budget		218,144	-		-	-	-			-	-	-	-
C W Driver, LLC		-	170,213		170,213	-	170,213	100.0%		-	-	-	-
LA County Clerk		-	75		75	-	75	100.0%		-	-	-	-
6230 - Other Costs - Planning Total		218,144	170,288	78.1%	170,288	-	170,288	100.0%	78.1%	-	-	-	-
6270 - DO NOT USE-Preliminary Tests													
Budget		75,332	-		-	-	-			-	-	-	-
City of Downey, FD		-	-		-	-	-			-	(293)	(293)	-
Geo-Advantec		-	101,930		101,930	-	101,930	100.0%		-	32,395	32,395	32,395
Pringle Group		-	4,819		4,819	-	4,819	100.0%		-	(4,400)	(4,400)	-
Pro-Craft		-	978		978	-	978	100.0%		-	-	-	-
6270 - DO NOT USE-Preliminary Tests Total		75,332	107,727	143.0%	107,727	-	107,727	100.0%	143.0%	-	27,703	27,703	32,395
B - Planning Total		6,046,243	4,383,585	72.5%	2,644,545	-	2,644,545	60.3%	43.7%	721	1,658,233	1,658,953	1,193,994
C - Construction													
6201 - Main Construction Contractor													
Budget		49,102,513	-		-	-	-			-	-	-	-
KYA		-	6,450,218		3,226,257	-	3,226,257	50.0%		6,450,218	-	6,450,218	3,226,257
6201 - Main Construction Contractor Total		49,102,513	6,450,218	13.1%	3,226,257	-	3,226,257	50.0%	6.6%	6,450,218	-	6,450,218	3,226,257
6290 - Other Costs - Construction													
Budget		182,754	-		-	-	-			-	-	-	-
Southland Industries		-	7,754		7,754	-	7,754	100.0%		-	-	-	-
Triangle Decon		-	173,497		173,497	-	173,497	100.0%		175,000	(1,503)	173,497	173,497
6290 - Other Costs - Construction Total		182,754	181,251	99.2%	181,251	-	181,251	100.0%	99.2%	175,000	(1,503)	173,497	173,497
C - Construction Total		49,285,268	6,631,470	13.5%	3,407,508	-	3,407,508	51.4%	6.9%	6,625,218	(1,503)	6,623,715	3,399,754
E - Construction Inspection													
6280 - Construction Inspections													
Budget		1,532,477	-		-	-	-			-	-	-	-
Pringle Group		-	487,152		-	-	-	0.0%		-	-	-	-
6280 - Construction Inspections Total		1,532,477	487,152	31.8%	-	-	-	0.0%	0.0%	-	-	-	-
E - Construction Inspection Total		1,532,477	487,152	31.8%	-	-	-	0.0%	0.0%	-	-	-	-
F - Furniture & Equipment													
4310 - Initial Outfitting Supplies													
Budget		1,140,000	-		-	-	-			-	-	-	-
4310 - Initial Outfitting Supplies Total		1,140,000	-	0.0%	-	-	-		0.0%	-	-	-	-
F - Furniture & Equipment Total		1,140,000	-	0.0%	-	-	-		0.0%	-	-	-	-
G - Project Contingency													
6298 - Project Contingency													
Budget		4,910,251											
6298 - Project Contingency Total		4,910,251											
G - Project Contingency Total		4,910,251											
RSG Modernization Total		63,020,440	11,608,417	18.4%	6,158,255	-	6,158,255	53.0%	9.8%	6,643,939	1,642,510	8,286,449	4,611,749
		63,020,440	11,608,417	18.4%	6,158,255	-	6,158,255	53.0%	9.8%	6,643,939	1,642,510	8,286,449	4,611,749
Alameda Elementary													
		75	75	100.0%	75	-	75	100.0%	100.0%	-	-	-	-
Columbus High													
		75	75	100.0%	75	-	75	100.0%	100.0%	-	-	-	-
Downey High													
		75	75	100.0%	75	-	75	100.0%	100.0%	-	-	-	-
Gallatin Elementary													
		75	75	100.0%	75	-	75	100.0%	100.0%	-	-	-	-



Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

Budget vs. Commitments and Expenditures

Activity (07/01/2024 thru 06/30/2025)

Project Name	Budget	Commitments		Expenditures					Commitments Activity			Expenditures Activity
	Total Budget	Total Commitments	% Budget Committed	Paid	In Process for PMT	Total Expenditures	% Committed Spent	% Budget Spent	Initial AMT	Change AMT	Total Commitments Activity	Total Expenditures Activity
Gauldin Elementary												
	75	75	100.0%	75	-	75	100.0%	100.0%	-	-	-	-
Lewis Elementary												
	75	75	100.0%	75	-	75	100.0%	100.0%	-	-	-	-
Old River Elementary												
	75	75	100.0%	75	-	75	100.0%	100.0%	-	-	-	-
Pace Elementary												
	75	75	100.0%	75	-	75	100.0%	100.0%	-	-	-	-
Price Elementary												
	75	75	100.0%	75	-	75	100.0%	100.0%	-	-	-	-
Unsworth Elementary												
	75	75	100.0%	75	-	75	100.0%	100.0%	-	-	-	-
Ward Elementary												
	75	75	100.0%	75	-	75	100.0%	100.0%	-	-	-	-
Warren High												
	75	2,205	2940.0%	1,275	-	1,275	57.8%	1700.0%	-	-	-	1,200
Williams Elementary												
	60,014	60,014	100.0%	60,014	-	60,014	100.0%	100.0%	-	-	-	-
xFacilities Planning & Development												
FAC Department												
B - Planning												
3000 - Payroll Benefits												
Budget	9,688,982	-		-	-	-			-	-	-	-
DUSD Payroll	-	1,405,878		1,405,878	-	1,405,878	100.0%		-	707,299	707,299	707,299
3000 - Payroll Benefits Total	9,688,982	1,405,878	14.5%	1,405,878	-	1,405,878	100.0%	14.5%	-	707,299	707,299	707,299
5250 - Travel/Conf												
Budget	5,832	-		-	-	-			-	-	-	-
CASH	-	580		580	-	580	100.0%		-	148	148	148
5250 - Travel/Conf Total	5,832	580	9.9%	580	-	580	100.0%	9.9%	-	148	148	148
5804 - Consultants												
Budget	1,421,553	-		-	-	-			-	-	-	-
Down	-	60,075		60,075	-	60,075	100.0%		-	(29,925)	(29,925)	19,950
John T. Fenton	-	26,469		26,469	-	26,469	100.0%		-	(23,531)	(23,531)	-
King Consulting	-	256,894		256,894	-	256,894	100.0%		-	69,144	69,144	85,075
5804 - Consultants Total	1,421,553	343,438	24.2%	343,438	-	343,438	100.0%	24.2%	-	15,688	15,688	105,025
5825 - Legal Fees												
Budget	656,238	-		-	-	-			-	-	-	-
Nigro & Nigro	-	35,900		14,400	-	14,400	40.1%		-	8,500	8,500	-
Orbach Huff	-	52,649		52,649	-	52,649	100.0%		-	40,811	40,811	40,811
5825 - Legal Fees Total	656,238	88,549	13.5%	67,049	-	67,049	75.7%	10.2%	-	49,311	49,311	40,811
5885 - Bond Paying Agent Fees												
Budget	2,813,046	-		-	-	-			-	-	-	-
Bond Issuance Fees	-	1,116,346		1,116,346	-	1,116,346	100.0%		-	-	-	-
5885 - Bond Paying Agent Fees Total	2,813,046	1,116,346	39.7%	1,116,346	-	1,116,346	100.0%	39.7%	-	-	-	-
5890 - General Other Services												
Budget	30,000	-		-	-	-			-	-	-	-
5890 - General Other Services Total	30,000	-	0.0%	-	-	-		0.0%	-	-	-	-
6220 - Architect/Engineering Fees												
HPI Architecture	-	135,000		24,068	-	24,068	17.8%		135,000	-	135,000	24,068
6220 - Architect/Engineering Fees Total	-	135,000		24,068	-	24,068	17.8%		135,000	-	135,000	24,068
B - Planning Total	14,615,651	3,089,791	21.1%	2,957,358	-	2,957,358	95.7%	20.2%	135,000	772,445	907,445	877,350
C - Construction												
5612 - Xerox Lease												
Budget	73,274	-		-	-	-			-	-	-	-
MRC Smart Technology	-	8,283		8,283	-	8,283	100.0%		-	3,686	3,686	3,686
5612 - Xerox Lease Total	73,274	8,283	11.3%	8,283	-	8,283	100.0%	11.3%	-	3,686	3,686	3,686
6201 - Main Construction Contractor												
Budget	-	-		-	-	-			-	-	-	-
6201 - Main Construction Contractor Total	-	-		-	-	-			-	-	-	-
C - Construction Total	73,274	8,283	11.3%	8,283	-	8,283	100.0%	11.3%	-	3,686	3,686	3,686
F - Furniture & Equipment												
4310 - Initial Outfitting Supplies												
Budget	17,551	-		-	-	-			-	-	-	-
Amazon	-	1,180		1,180	-	1,180	100.0%		-	827	827	827
DUSD Inventory	-	1,113		1,113	-	1,113	100.0%		-	511	511	511
Minuteman Press	-	526		526	-	526	100.0%		-	-	-	-
OES	-	-		-	-	-			-	(89)	(89)	-
Office Depot	-	84		84	-	84	100.0%		-	-	-	-
P&R Paper	-	63		63	-	63	100.0%		-	-	-	-
Staples	-	204		204	-	204	100.0%		-	-	-	-
The HITT Companies	-	83		83	-	83	100.0%		-	-	-	-
4310 - Initial Outfitting Supplies Total	17,551	3,252	18.5%	3,252	-	3,252	100.0%	18.5%	-	1,249	1,249	1,338
4440 - Computer Equipment (\$500 - \$5,000)												
Budget	1,200	-		-	-	-			-	-	-	-
Apple Computer, Inc.	-	544		544	-	544	100.0%		-	-	-	-
CDW-G	-	2,101		2,101	-	2,101	100.0%		2,101	-	2,101	2,101
4440 - Computer Equipment (\$500 - \$5,000) Total	1,200	2,645	220.4%	2,645	-	2,645	100.0%	220.4%	2,101	-	2,101	2,101



Consolidated Budget Status Report
Budgets versus Commitments and Expenditures for multiple Projects

Budget vs. Commitments and Expenditures

Activity (07/01/2024 thru 06/30/2025)

Project Name	Budget	Commitments		Expenditures					Commitments Activity			Expenditures Activity
	Total Budget	Total Commitments	% Budget Committed	Paid	In Process for PMT	Total Expenditures	% Committed Spent	% Budget Spent	Initial AMT	Change AMT	Total Commitments Activity	Total Expenditures Activity
5815 - Software Support & Upgrade Budget	300,218	-		-	-	-			-	-	-	-
Colbi Technologies	-	50,000		50,000	-	50,000	100.0%		-	20,000	20,000	20,000
Raken, Inc.	-	708		708	-	708	100.0%		-	-	-	-
US CAD	-	218		218	-	218	100.0%		-	-	-	-
5815 - Software Support & Upgrade Total	300,218	50,926	17.0%	50,926	-	50,926	100.0%	17.0%	-	20,000	20,000	20,000
F - Furniture & Equipment Total	318,969	56,824	17.8%	56,824	-	56,824	100.0%	17.8%	2,101	21,249	23,350	23,439
FAC Department Total	15,007,894	3,154,898	21.0%	3,022,465	-	3,022,465	95.8%	20.1%	137,101	797,380	934,481	904,475
	15,007,894	3,154,898	21.0%	3,022,465	-	3,022,465	95.8%	20.1%	137,101	797,380	934,481	904,475
Totals	303,434,959	52,696,411	17.4%	30,961,675	42,066	31,003,740	58.8%	10.2%	15,318,276	22,485,058	37,803,333	22,961,871